

### Construction Progress by DiMeo Bros, Inc. (DiMeo)



The Village Forester and Winnetka Park District marked invasive trees for removal.



Orange construction fence and black silt fence ring the entire site.



Temporary hauling roads will help truck traffic access the site and minimize soil erosion.

### WORK THIS WEEK (week of 8/1/2022)

- DiMeo installed a temporary hauling road on the Par 3 Golf Course to accommodate truck traffic
- The Village began capping groundwater monitoring wells after receiving approval from the Illinois Environmental Protection Agency the former landfill can be closed
- DiMeo completed the 3D-computer model of the stormwater improvement grading

### WORK NEXT WEEK (week of 8/8/2022)

- Homer Companies will mobilize to remove trees on the Par 3 Golf Course
- DiMeo will continue installing temporary hauling roads to accommodate truck traffic
- DiMeo and the Village will coordinate traffic control between the construction site and the former landfill site

### PROJECT CONTACT INFORMATION

To be added to the weekly update distribution list, please visit the project website to sign up. For any inquiries, please contact James Bernahl, P.E., Village Engineer, at the contact information listed here.



James Bernahl, P.E., Village Engineer: 847-716-3261



JBernahl@winnetka.org



<https://www.villageofwinnetka.org/stormwater>

