

Construction Progress by DiMeo Bros, Inc. (DiMeo)



	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	Jul-23	Aug-23	Sep-23
Par 3 Aboveground Storage Facility															
18th Hole Aboveground Storage Facility															
Duke Childs Underground Storage Facility															
Little Duke Underground Storage Facility															
Hibbard Road Closure															
Water Main and Storm Sewer															
Box Culverts and Pumping Station															
Golf Course and Little Duke Restoration															



The jobsite trailer will be the hub for the Village, DiMeo, and Strand to make project decisions.

WORK THIS WEEK (week of 8/22/2022)

- Illinois Environmental Protection Agency issued the final approval to close the landfill
- DiMeo met with Village and Winnetka Park District representatives to discuss their plan for the landfill

WORK NEXT WEEK (week of 8/29/2022)

- DiMeo will mobilize on the landfill and begin grading in preparation for receiving the excavated earth from the Par 3 Course
- DiMeo will begin to excavate out the Par 3 Storage Facility

PROJECT CONTACT INFORMATION

To be added to the weekly update distribution list, please visit the project website to sign up. For any inquiries, please contact James Bernahl, P.E., Village Engineer, at the contact information listed here.



James Bernahl, P.E., Village Engineer: 847-716-3261



JBernahl@winnetka.org



<https://www.villageofwinnetka.org/stormwater>

