


### Construction Progress by DiMeo Bros, Inc. (DiMeo)




	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	Jul-23	Aug-23	Sep-23
Par 3 Aboveground Storage Facility															
18th Hole Aboveground Storage Facility															
Duke Childs Underground Storage Facility															
Little Duke Underground Storage Facility															
H Hubbard Road Closure															
Water Main and Storm Sewer															
Box Culverts and Pumping Station															
Golf Course and Little Duke Restoration															



A large 10'x5' precast end section connects Par 3 & Little Duke



Local storm sewers around Duke and Little Duke were completed



No. 17 Pond has been stabilized and is substantially complete!

#### WORK THIS WEEK (week of 1/16/2023)

- DiMeo finished installation of storm sewer and catch basins surrounding Duke Childs and Little Duke
- DiMeo installed the end section connecting the Little Duke and Par 3 Storage Facilities
- DiMeo finished stabilization of Hole No. 17
- DiMeo continued excavation of Hole No. 18

#### WORK NEXT WEEK (week of 1/23/2023)

- DiMeo will wrap up Duke Childs Parking Lot subbase installation and topsoil placement
- DiMeo will continue excavation of Hole No. 18 and filling on the northern parts of the golf course

#### PROJECT CONTACT INFORMATION

To be added to the weekly update distribution list, please visit the project website to sign up. For any inquiries, please contact James Bernahl, P.E., Village Engineer, at the contact information listed here.



James Bernahl, P.E., Village Engineer: 847-716-3261



JBernahl@winnetka.org



<https://www.villageofwinnetka.org/stormwater>

