

Construction Progress by DiMeco Bros, Inc. (DiMeco)



	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	Jul-23	Aug-23	Sep-23
Par 3 Aboveground Storage Facility															
18th Hole Aboveground Storage Facility															
Duke Childs Underground Storage Facility															
Little Duke Underground Storage Facility															
Hibbard Road Closure															
Water Main and Storm Sewer															
Box Culverts and Pumping Station															
Golf Course and Little Duke Restoration															



The final bridge on the Par 3 Course was installed this week



DiMeco completed restoration of the roadway at Hibbard and Oak

WORK THIS WEEK (week of 4/3/2023)

- DiMeco continued relocating the Ash Street Stormwater Pumping Station to its new location
- The Bridge Guy, DiMeco's subcontractor, finished installing the third of three bridges on the Par 3 Course
- DiMeco restored sidewalk, curb and gutter, and pavement on Hibbard Road and Oak Street

WORK NEXT WEEK (week of 4/10/2023)

- DiMeco will continue stripping topsoil throughout the 18-hole golf course and will begin excavation of the No. 18 pond
- DiMeco will continue relocating the Ash Street Pumping Station in coordination with the Water & Electric Department
- Wadsworth, DiMeco's golf course subcontractor, will begin drainage improvements on the 18-hole course

PROJECT CONTACT INFORMATION

To be added to the weekly update distribution list, please visit the project website to sign up. For any inquiries, please contact James Bernahl, P.E., Village Engineer, at the contact information listed here.



James Bernahl, P.E., Village Engineer: 847-716-3261



JBernahl@winnetka.org



<https://www.villageofwinnetka.org/stormwater>

